

INSPECTION HISTORY

ROF2017-00912, Roof, TEAR OFF EXISTING TILE AND INSTALL NEW UNDERLAYMENT AND TILE

INSPECTION TYPE	REQUESTED DATE	SCHEDULED DATE	INSPECTED DATE	STATUS	COMMENTS	INSPECTOR NAME/PHONE
501 Roof Dry In	07/05/2017	07/06/2017	07/06/2017	Fail	[2399101669]loose decking on back / need to seal laps of wall flashings at inside corners / top edge of wall flaashing exsposed below soffett / need to seal under dryin where targets go under horizontal lap , not ON selvedge	Morgan L Highfill / 239-849-3389
501 Roof Dry In	07/10/2017	07/11/2017	07/11/2017	Already Done	[2399101669]	Morgan L Highfill / 239-849-3389
502 Roof In Process	07/14/2017	07/17/2017	07/17/2017	Already Done	[2399101669]	Morgan L Highfill / 239-849-3389
503 Final Roof	11/01/2017	11/02/2017	11/03/2017	Already Done	[2398989740]	Morgan L Highfill / 239-849-3389