

INSPECTION HISTORY

ROF2017-00944, Roof, TEAR OFF EXISTING TILE ROOF AND INSTALL NEW UNDERLAYMENT AND TILE

INSPECTION TYPE	REQUESTED DATE	SCHEDULED DATE	INSPECTED DATE	STATUS	COMMENTS	INSPECTOR NAME/PHONE
501 Roof Dry In	05/05/2017	05/08/2017	05/08/2017	Already Done	[2397341674]	Barry L Albritton / 239-850-4002
502 Roof In Process	05/19/2017	05/22/2017	05/22/2017	Already Done	short 3 inch plumbing stack on left unit , told installers / check dryer vents , will check at 503 final	Morgan L Highfill / 239-849-3389
503 Final Roof	06/02/2017	06/05/2017	06/05/2017	Fail	short 3 inch plumbing stack on left unit , loose valley tile / remove screens from both dryer vents and make sure they have working dampers / gutter jacked up on rt unit entry	Morgan L Highfill / 239-849-3389
503 Final Roof	06/16/2017	06/19/2017	06/19/2017	Cancel	[2397341674]fix gutter at back of rt units entry , jacked up by new tile , water cant run out	Morgan L Highfill / 239-849-3389
503 Final Roof	06/29/2017	06/30/2017	06/30/2017	Already Done	[2397341674]	Morgan L Highfill / 239-849-3389
Other Roof	05/09/2017			Pending	needs 503 final roof inspection	/
Other Roof	05/09/2017			Pending	needs 503 final roof inspection	/
Other Roof	05/09/2017			Pending	needs 503 final roof inspection	/
Other Roof	05/09/2017			Pending	needs 503 final roof inspection	/