

INSPECTION HISTORY

ROF2017-00914, Roof, TEAR OFF EXISTING TILE AND INSTALL NEW UNDERLAYMENT AND TILE

INSPECTION TYPE	REQUESTED DATE	SCHEDULED DATE	INSPECTED DATE	STATUS	COMMENTS	INSPECTOR NAME/PHONE
501 Roof Dry In	08/03/2017	08/04/2017	08/04/2017	Already Done	[2399101669]	Barry L Albritton / 239-850-4002
502 Roof In Process	08/15/2017	08/16/2017	08/16/2017	Already Done	[2399101669]	Barry L Albritton / 239-850-4002
503 Final Roof	11/01/2017	11/02/2017	11/03/2017	Fail	[2398989740] 2 pumbing stacks Flush with the tile , need to be approx 6 inchs from finished roof	Morgan L Highfill / 239-849-3389
503 Final Roof	12/07/2017	12/08/2017	12/13/2017	Fail	[2398989740] Plumbing stacks to low. Missing + loose tiles. Clean tile deabri from gutters.	Dempsey H Vick / 239-850-2731
503 Final Roof	01/19/2018	01/22/2018	01/22/2018	Already Done	[2398989740]	Dempsey H Vick / 239-850-2731