

INSPECTION HISTORY

ROF2017-00925, Roof, TEAR OFF EXISTING TILE AND INSTALL NEW UNDERLAYMENT AND TILE

| INSPECTION TYPE | REQUESTED DATE | SCHEDULED DATE | INSPECTED DATE | STATUS | COMMENTS | INSPECTOR NAME/PHONE |
|---------------------|----------------|----------------|----------------|--------------|--|----------------------------------|
| 501 Roof Dry In | 10/11/2017 | 10/12/2017 | 10/12/2017 | Fail | [2398989740]decking not on truss on rt unit , marked on roof | Morgan L Highfill / 239-849-3389 |
| 501 Roof Dry In | 10/23/2017 | 10/24/2017 | 10/24/2017 | Already Done | [2398989740] | Dempsey H Vick / 239-850-2731 |
| 502 Roof In Process | 11/02/2017 | 11/07/2017 | 11/07/2017 | Already Done | [2398989740] | Dempsey H Vick / 239-850-2731 |
| 503 Final Roof | 12/07/2017 | 12/08/2017 | 12/13/2017 | Fail | [2398989740] Lead plumbing flashing must be bent inside plumbing pipe.Loose/missing tile @ return right side over garage. Clean old tile debri from gutters. | Dempsey H Vick / 239-850-2731 |
| 503 Final Roof | 01/19/2018 | 01/22/2018 | 01/22/2018 | Already Done | [2398989740] | Dempsey H Vick / 239-850-2731 |