

INSPECTION HISTORY

ROF2017-00945, Roof, TEAR OFF EXISTING TILE AND INSTALL NEW UNDERLAYMENT AND TILE

INSPECTION TYPE	REQUESTED DATE	SCHEDULED DATE	INSPECTED DATE	STATUS	COMMENTS	INSPECTOR NAME/PHONE
501 Roof Dry In	07/27/2017	07/28/2017	07/28/2017	Already Done	[2399101669]H+R ok	Dempsey H Vick / 239-850-2731
502 Roof In Process	08/15/2017	08/16/2017	08/16/2017	Already Done	[2399101669]	Barry L Albritton / 239-850-4002
503 Final Roof	09/25/2017	09/26/2017	09/26/2017	Fail	Loose tiles at OTR vents.	Dempsey H Vick / 239-850-2731
503 Final Roof	11/01/2017	11/02/2017	11/03/2017	Cancel	[2398989740]tile blow loose at off ridge vents	Morgan L Highfill / 239-849-3389
503 Final Roof	12/07/2017	12/08/2017	12/13/2017	Fail	[2398989740] Missing tiles under soffit areas, Loose tiles.	Dempsey H Vick / 239-850-2731
503 Final Roof	12/13/2017	12/14/2017	12/13/2017	Cancel	[2398989740]	Dempsey H Vick / 239-850-2731
503 Final Roof	01/19/2018	01/22/2018	01/22/2018	Already Done	[2398989740]	Dempsey H Vick / 239-850-2731