

INSPECTION HISTORY

ROF2017-00933, Roof, TEAR OFF EXISTING TILE ROOF AND INSTALL NEW UNDERLAYMENT AND TILE

INSPECTION TYPE	REQUESTED DATE	SCHEDULED DATE	INSPECTED DATE	STATUS	COMMENTS	INSPECTOR NAME/PHONE
501 Roof Dry In	08/14/2017	08/15/2017	08/15/2017	Cancel	[2399101669]	Dempsey H Vick / 239-850-2731
501 Roof Dry In	08/17/2017	08/17/2017	08/17/2017	Already Done	[2399101669] per eng letter	Dempsey H Vick / 239-850-2731
502 Roof In Process	07/27/2017	07/28/2017	07/28/2017	Fail	[2399101669] Tiles installed before 501 pass. Need ENG letter for 501.	Dempsey H Vick / 239-850-2731
502 Roof In Process	08/14/2017	08/15/2017	08/15/2017	Cancel	[2399101669]	Dempsey H Vick / 239-850-2731
502 Roof In Process	08/17/2017	08/18/2017	08/18/2017	Already Done	[2399101669]d/v,s ok	Morgan L Highfill / 239-849-3389
503 Final Roof	09/20/2017	09/21/2017	09/21/2017	Already Done	[2399101669]	Dempsey H Vick / 239-850-2731