

INSPECTION HISTORY

ROF2017-00910, Roof, TEAR OFF EXISTING TILE AND INSTALL NEW UNDERLAYMENT AND TILE

INSPECTION TYPE	REQUESTED DATE	SCHEDULED DATE	INSPECTED DATE	STATUS	COMMENTS	INSPECTOR NAME/PHONE
501 Roof Dry In	05/17/2017	05/18/2017	05/18/2017	Cancel	off ridge vents to close to fire wall , no penetrations within 4 ft of fire wall , patch holes with fire rated plywood / dryer vent on rt unit missing a damper / screen shoved up into dryer vent on left unit	Morgan L Highfill / 239-849-3389
501 Roof Dry In	05/19/2017	05/22/2017	05/22/2017	Cancel	off ridge vents have to be 4 foot from center fire wall , you have them 4 foot apart	Morgan L Highfill / 239-849-3389
501 Roof Dry In	05/24/2017	05/25/2017	05/25/2017	Already Done	D/V ok,H+R ok	Dempsey H Vick / 239-850-2731
502 Roof In Process	06/01/2017	06/02/2017	06/02/2017	Already Done	[2397341674]	Dempsey H Vick / 239-850-2731
503 Final Roof	06/16/2017	06/19/2017	06/19/2017	Fail	at back valleys , tile slide out from under soakers , soakers blown up , not adheared to the tile / clean debri out of gutters	Morgan L Highfill / 239-849-3389
503 Final Roof	06/29/2017	06/30/2017	06/30/2017	Already Done	[2397341674]	Morgan L Highfill / 239-849-3389
503 Final Roof	06/29/2017	06/30/2017	06/29/2017	Cancel	[2397341674]	/
503 Final Roof	06/29/2017	06/30/2017	06/29/2017	Cancel	[2397341674]	/
503 Final Roof	06/29/2017	06/30/2017	06/29/2017	Cancel	[2397341674]	/
503 Final Roof	06/29/2017	06/30/2017	06/29/2017	Cancel	[2397341674]	/
Other Roof	05/26/2017			Pending	needs 503 final roof inspection	/
Other Roof	05/26/2017			Pending	needs 503 final roof inspection	/

INSPECTION TYPE	REQUESTED DATE	SCHEDULED DATE	INSPECTED DATE	STATUS	COMMENTS	INSPECTOR NAME/PHONE
Other Roof	05/26/2017			Pending	needs 503 final roof inspection	/
Other Roof	05/26/2017			Pending	needs 503 final roof inspection	/