

INSPECTION HISTORY

ROF2017-00902, Roof, TEAR OFF EXISTING TILE AND INSTALL NEW UNDERLAYMENT AND TILE

INSPECTION TYPE	REQUESTED DATE	SCHEDULED DATE	INSPECTED DATE	STATUS	COMMENTS	INSPECTOR NAME/PHONE
501 Roof Dry In	07/10/2017	07/11/2017	07/10/2017	Cancel	[2399101669]	Morgan L Highfill / 239-849-3389
501 Roof Dry In	07/14/2017	07/17/2017	07/17/2017	Cancel	[2399101669]will need a letter from tu plus addressing short selvedge at horizontal laps	Morgan L Highfill / 239-849-3389
501 Roof Dry In	08/02/2017	08/03/2017	08/03/2017	Cancel	[2399101669] Need engineers letter to address short salvage edge at horizontal laps.	Barry L Albritton / 239-850-4002
502 Roof In Process	07/24/2017	07/25/2017	07/25/2017	Cancel	[2399101669] Need to pass 501 before 502 can pass	Dempsey H Vick / 239-850-2731
502 Roof In Process	08/02/2017	08/03/2017	08/03/2017	Already Done	[2399101669]	Barry L Albritton / 239-850-4002
503 Final Roof	12/07/2017	12/08/2017	12/13/2017	Fail	[2398989740] Flashing not sealed at eave on unit #8480 (Left side of entry way).	Dempsey H Vick / 239-850-2731
503 Final Roof	12/12/2017	12/13/2017	12/13/2017	Cancel	[2398989740]	Dempsey H Vick / 239-850-2731
503 Final Roof	01/19/2018	01/22/2018	02/02/2018	Already Done	[2398989740]	Dempsey H Vick / 239-850-2731
503 Final Roof	01/31/2018	02/01/2018	01/31/2018	Cancel	[2398989740] duplicate	Anne M Burn / 239-533-5818
Other Roof	08/04/2017			Pending	needs 503 final roof inspection	/
Other Roof	08/04/2017			Pending	needs 503 final roof inspection	/
Other Roof	08/04/2017			Pending	needs 503 final roof inspection	/
Other Roof	08/04/2017			Pending	needs 503 final roof inspection	/