

INSPECTION HISTORY

ROF2017-00946, Roof, TEAR OFF EXISTING TILE ROOF AND INSTALL NEW UNDERLAYMENT AND TILE

INSPECTION TYPE	REQUESTED DATE	SCHEDULED DATE	INSPECTED DATE	STATUS	COMMENTS	INSPECTOR NAME/PHONE
501 Roof Dry In	08/03/2017	08/04/2017	08/04/2017	Already Done	[2399101669]	Barry L Albritton / 239-850-4002
502 Roof In Process	08/21/2017	08/22/2017	08/22/2017	Already Done	[2399101669] short plumbing stack on right unit , by dryer vent . need to be approx 6 inch tall from tile	Morgan L Highfill / 239-849-3389
503 Final Roof	11/01/2017	11/02/2017	11/03/2017	Fail	[2398989740] short plumbing stack rt unit	Morgan L Highfill / 239-849-3389
503 Final Roof	12/07/2017	12/08/2017	12/13/2017	Fail	[2398989740] Exposed screws on starter tile (left side of entry way on unit # 8508. Loose tiles at back, bottom of valley.	Dempsey H Vick / 239-850-2731
503 Final Roof	01/19/2018	01/22/2018	01/30/2018	Already Done	[2398989740]	Dempsey H Vick / 239-850-2731