

INSPECTION HISTORY

ROF2017-00919, Roof, TEAR OFF EXISTING TILE AND INSTALL NEW UNDERLAYMENT AND TILE

INSPECTION TYPE	REQUESTED DATE	SCHEDULED DATE	INSPECTED DATE	STATUS	COMMENTS	INSPECTOR NAME/PHONE
501 Roof Dry In	10/30/2017		10/30/2017	Already Done	per eng ltr	Dempsey H Vick / 239-850-2731
501 Roof Dry In	08/30/2017	08/31/2017	08/31/2017	Fail	[2399101669]missing roof cement Under laps of the valley metal / end laps of dryin / horizontal laps not on selvedge ! marked examples check ALL	Morgan L Highfill / 239-849-3389
501 Roof Dry In	10/23/2017	10/24/2017	10/24/2017	Fail	[2398989740] Feild tiles already installed. Need ENG letter for 501.	Dempsey H Vick / 239-850-2731
501 Roof Dry In	10/26/2017	10/27/2017	10/27/2017	Fail	[2398989740] Eng letter not received yet.	Dempsey H Vick / 239-850-2731
502 Roof In Process	10/23/2017	10/24/2017	10/24/2017	Cancel	[2398989740] Need to pass 501 before 502 inspection.	Dempsey H Vick / 239-850-2731
502 Roof In Process	10/26/2017	10/27/2017	10/27/2017	Cancel	[2398989740] Need 501 before 502.	Dempsey H Vick / 239-850-2731
502 Roof In Process	10/27/2017	10/30/2017	10/30/2017	Already Done	[2398989740]D/V's ok	Dempsey H Vick / 239-850-2731
503 Final Roof	11/01/2017	11/02/2017	11/03/2017	Cancel	[2398989740] tile drbri still on roof	Morgan L Highfill / 239-849-3389
503 Final Roof	12/07/2017	12/08/2017	12/13/2017	Fail	[2398989740] Missing tile	Dempsey H Vick / 239-850-2731
503 Final Roof	01/19/2018	01/22/2018	01/22/2018	Already Done	[2398989740]	Dempsey H Vick / 239-850-2731