

INSPECTION HISTORY

ROF2017-00941, Roof, TEAR OFF EXISTING TILE ROOF AND INSTALL NEW UNDERLAYMENT AND TILE

INSPECTION TYPE	REQUESTED DATE	SCHEDULED DATE	INSPECTED DATE	STATUS	COMMENTS	INSPECTOR NAME/PHONE
501 Roof Dry In	06/08/2017	06/09/2017	06/09/2017	Fail	have the dryin ran vertically in 2 back valleys , dont have 6 inch side laps ,	Morgan L Highfill / 239-849-3389
501 Roof Dry In	06/16/2017	06/19/2017	06/19/2017	Already Done	[2397341674]	Morgan L Highfill / 239-849-3389
502 Roof In Process	06/23/2017	06/26/2017	06/26/2017	Already Done	[2397341674] d/v,s ok	Morgan L Highfill / 239-849-3389
503 Final Roof	07/10/2017	07/11/2017	07/11/2017	Cancel	[2399101669]need to clean ALL the roof debri out of gutters , down spouts blocked / reattach garage gutter straps	Morgan L Highfill / 239-849-3389
503 Final Roof	08/07/2017	08/08/2017	08/08/2017	Cancel	[2399101669] NO CHANGE ,	Morgan L Highfill / 239-849-3389
503 Final Roof	01/19/2018	01/22/2018	01/25/2018	Already Done	[2398989740]	Dempsey H Vick / 239-850-2731